App F IX 4

Previous References
ML 43-47 (1, 6)

1948-49
(ML)

File No 61-48
Serial Nos 42, 43

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos Two
P. C.
R. E

Part B for April '49

SUBJECT

Improving the water Supply to Kalkunike, Hunsur - Town

To The D C. Mysore Dt
" " Ch Engr for Rds & Bldgs Mysore
" " Comptroller to Govt
" " Prsdt. T M C. Hunsur

G O No L 12496-9/D 28-4-49
Sanctions the proposal
KSG

7681
L

Letter no D3 313 4675/48-49 dt 6-4-49 from the Dy Comm, ~~Kodagu~~ Mysore Dt, requesting that the excess expenditure of Rs 2851 in connection with the improvement of the water supply at Kalkunike, Hunsur Town may be ordered to be met from the closing balance of the ~~Hunsur~~ Hunsur Town mcf for the year 1948-49.

"C" 1) In GO no L12387-9/mcl 43-47-6 dt 9-1-48 sanction was accorded to an estimate for Rs 12,050 for improving the water supply to Kalkunike, Hunsur Town, the govt & the mcl meeting the cost in equal proportions

2) It is now reported that the estimated cost of the work would exceed by 49% over the sanctioned estimate as per tender rates which amounts to Rs 2854/- This excess expenditure is proposed to be met from out of the mcl funds

3) The financial condition of the Hunsur Town mcf for 48-49 is as follows -

Opening balance	Rs 27,795
Receipts	" 66,191
Total	Rs 93,986
Ex Penditure	" 69,205
Closing balance	Rs 24,781

2

4) ml 61-48 768/

Submit with a draft Go for orders

Dft Go may be appd

Sent Reg) for
14/4/49





Minister L S G) for
16/4/49

Appr—
17/4/49

Issue

28/4/49



19/4

EC 43

To The Dy Commr, Mysore Dt
The Chief Engineer for R+B
The Controller
The Comptt, Taxation Cell, Finance

NDL 12496-9 & 28/4/49
Sanction is the proposal.

B 4/5

C F No 45]

Mk 61-48-49

GOVERNMENT OF MYSORE

Telegram
phone

No D3 313.4675/48-49
Encls

OFFICE OF
THE DEPUTY COMMISSIONER
MYSORE DISTRICT Mysore

Date 5/4/49

GENERAL & REVENUE SECTION
7681
8/4
MUNICIPAL BRANCH

To

The Secretary,
Revenue Department, Bangalore

Sir,

Sub - Improving the water supply to Kalkunike. Hunsur Town

"C" I have the honour to state that Government in their order No L 12387-9/M1 43-47-6 dated 9th Jan 48 accorded sanction to the estimate for Rs 12050/- for the above work, the cost being met by Government and the Municipal Council in equal proportions Accordingly the Government grant of Rs 6025/- out of water Supply Grants for 47-48 together with the Municipal quota of Rs 6025/- were placed at the disposal of the Sanitary Engineer, Bureau of Sanitary Engineering with a request that arrangements may be made for the early execution of the work

But the president, I M C Hunsur has in his letter No He 37/47-48 dated 27-3-49 stated that the sanitary Engineer has intimated the estimated cost of the work would exeed 49% over the sanctioned estimate as per tender rats and the total exeess amount of Rs 2851/- to be paid out of the Municipal Funds The Town Municipal Council at their meeting held on 21-2-49 have resolved that this excees amount of ~~xxx~~ Rs 2851/- may be paid out of the Municipal funds,(Copy of the resolution enclosed) and the President requests sanction to pay the amount out of the closing balance

In the circumstances I request that you will be so good as to obtain necessary sanction of Government to the resolution of the Municipal Council for the payment of the excess amount

The connected records accompany for favour of reference

Yours faithfully,

MRS/-

Deputy Commissioner
Mysore District

No HC 37/(6)
Enc One

TOWN MUNICIPAL OFFICE,
HUNSUR, 27th March 1949

From

The President,
Town Municipal Council,
Hunsur



To The Deputy Commissioner
Mysore District Mysore

Water Supply Improvements
to Kalkunike

Adverting to G O No L 12387-9/Hl
43-47-6 dated 9-1-1948 sanctioning the
estimate for improvements of Water Supply to
Kalkunike I write to state that the entire
amount of Rs 12050/- both Govt Grant and
Municipal funds was paid to P W Deposits
in favour of the Sanitary Engineer, and
tenders were invited for the work

The Sanitary Engineer in his letter
No 967 dated 3-2-1949 has stated
that the Cost of the estimate exceeds 49%
as per tender rate and the total excess
amount of Rs 2851/- has to be paid out
of Municipal funds The Municipal
Council at its meeting held on 21 2 1949
has resolved that the amount of Rs 2851/-
be paid and a Copy of the same is herein
enclosed for said information The excess
amount of Rs 2851/- has to be met

out of the closing balance for the
Current year

I therefore request you to be so good
as to obtain early sanction of Government
to the Resolution of the Municipal Council
for payment of the above amount —

Yours faithfully

T. Narasimha

PRESIDENT
TOWN MUNICIPAL COUNCIL.
HUNSUR.

27/3

[redacted] Resolution of the Hosur Town Municipal 4
[redacted] Ordinary General meeting held on 21-2-1969

[illegible] Rs 2851/- [illegible]

"Extract"

(Sd) M A Srinivasa Iyengar
President

Sd/ Manager
& President

G R S App F VI—G 2]

SUBJECT

Diary No of letter replied to

General and Revenue Secretariat

( )

the *194*

Date of issue 28-4- 1947

Signed by

May this be—

(i) printed ?

(ii) treated as a Standing Order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the Press ?

(vi) published in the Gazette Kannada Part ?

5 copies

Section ML

File No 61-48

Serial No 43

Proceedings of the Government of His Highness the Maharaja of Mysore

Read—Go no 12387-9/ML 43-47-6 dy 9-1-48 sanctioning an estimate for Rs 12,050 for improving the water supply to Kalkunike, Hunsur Town, the expenditure being met by the Govt and the Mcl in equal proportions

Order thereon, No

2 Letter no D3 313-46757 48-49, dy 5-4-49 from the Dy Comm~~r~~, Mysore Dt, stating that according to the tenders rate for the work referred to above the sanctioned estimate is exceeded by Rs 2851 and that the Mcl have at

their meeting held on 21-2-49,
approved of the payment of the excess of Rs 2851 over
the sanctioned ~~budget~~ estimate from
out of the funds of the mkt and
requesting sanction to meet
the ~~the~~ amount in question
~~from~~ out of the closing
balance of the mkt for the current year

Order No 12496-a [illegible] 61-cc8-43
28/4/49

Sanctioned

for 14/4
Secy to Govt
Wage Deptt

To The Dy Comm, Mysore Dt
The Chief Engineer for P&H
The Comptroller
The Pkt. Town Muni Cl, Hemsur

List of Enclosures

Copied by

Examined by

WD 04162—GPB—60 000—23 10 41

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

READ -

Government Order No.12387-9/M1 43-47-6 dated 9th January 1948 sanctioning an estimate for Rs 12,050/- for improving the water supply to Kalkunike, Hunsur ~~Taluk~~ Town, the expenditure being met by the Government and the Municipal Council in equal proportions

2 Letter No D3-313-4675/48-49 dated 5th April 1949 from the Deputy Commissioner, Mysore District, stating that according to the tender rates for the work referred to above, the sanctioned estimate is exceeded by Rs.2,851/- and that the Municipal Council have at their meeting held on 21st February 1949 approved of the payment of the excess of Rs.2,851/- over the sanctioned estimate from out of the funds of the Municipality and requesting sanction to meet the amount in question out of the closing balance of the Municipality for the current year.

ORDER NO Lilqb-9 | Mu 61-48-43

Dated, Bangalore, the 28-4-49

S A N C T I O N E D

General Secretary to Government

To

The Deputy Commissioner, Mysore District
" Chief Engineer for Roads and Buildings in Mysore
" Comptroller to Government
" President, Town Municipal Council, Hunsur

CC